Orbiston Community Hub

Newsletter



Progress Update

Scaffolding is being dismantled now that the external fabric of the building has been completed. All cladding and brickwork has been completed, and this has allowed groundworks to progress across the site. Sports pitch construction has commenced to the rear of the site. Externally, we are working closely with North Lanarkshire Council and their contractor Hochtief who are carrying out general footpath upgrades in the area. We will coordinate any works we have with Hochtief so that any disruption to the area is minimised.

Internally, classrooms are now being brought to a finish, with flooring, decoration and fixed furniture all progressing. Mechanical and electrical works are also progressing across the building, and this will allow testing and commissioning of these systems to commence.

A temporary car park will be constructed on the Green adjacent to Babylon Road across from the new building and we expect this to commence in June. This is to provide accessible spaces as well as visitor drop-off and pick-up during the next phase of the works temporarily until the full permanent provision is constructed following demolition.





June 2025







Pupils from Sacred Heart and Lawmuir Primary Schools; Orbiston Project Reporters, visited site this month to report on progress of the community hub to their schools.

Thank you as always for your continued support and we will continue to keep you up to date with regular newsletters.

Contact us:

Should you have any questions or concerns, please do not hesitate to contact a member of our team:

Morgan Sindall
David Gray, Senior Project Manager
David.gray@morgansindall.com

Morgan Sindall Ruairidh Clark, Senior Site Manager Ruairidh.clarke@morgansindall.com





